

Skill name

Refrigeration and Air Conditioning

Criteria	Mark
A Component Fabrication	12.50
B Component and System Installation	20.00
C Electrical Installation	15.00
D Commissioning and Adjustment	17.50
E Electrical Fault Find and Repair	10.00
F Refrigeration Fault Find and Repair	10.00
G Refrigerant Recovery and Control	10.00
H Work Practices and Safety	5.00

Sub Criteria ID	Sub Criteria Name or Description	Aspect Type O = Obj S = Sub J = Judg	Aspect - Description	Judg Score
A1	Module A - Copper Fabrication	O O O O O O O O O O O O O O O	Fabricated headers has inlet and outlet pipes arranged as per sp Fabricated headers are squared and lies flat on the table Overall width is as per specifications Overall depth is as per specifications Overall height is as per specifications Fabricated copper tube is leak tight on first attempt Evaporator is fabricated and leak tight in under 150 minutes Evaporator is fabricated and leak tight in under 180 minutes Braze joint #1 is made to acceptable standard Braze joint #2 is made to acceptable standard Braze joint #3 is made to acceptable standard Braze joint #4 is made to acceptable standard Braze joint #5 is made to acceptable standard	

Sub Criteria ID	Sub Criteria Name or Description	Aspect Type O = Obj S = Sub J = Judg	Aspect - Description	Judg Score
B1	Module B - Major Components	<ul style="list-style-type: none"> O Electrical switchboard installed in specified location and securely O Condensing unit installed in specified location and securely fixed O Low Pressure vessel leveled and securely fixed to wall O Brazed Plate Heat Exchanger leveled and securely fixed to the br O Plate heat exchanger bracket is leveled and securely mounted to O Glycol Tank installed as specified O Fabricated copper coil installed in ice rink as specified O All pipework is installed within the boundaries of the supplied crac 		
B2	Module B - Refrigerant Controls	<ul style="list-style-type: none"> O Electric expansion valve installed in correct location in system , w O Capacity regulating valve installed in correct location in system, v O Dual pressure control piped as per specifications O Pressure control is leveled and securely mounted to wall 		
B3	Module B - Low Pressure Liquid and Vapour Line	<ul style="list-style-type: none"> O All Suction, low pressure liquid and vapour lines are insulated O All bends of appropriate radius with no kinks O All pipe installed in vertical and horizontal planes and the pipe we O Installed pipework does not rub on any components when operat O Suction line is securely fastened using approved method O Nitrogen used to make all brazed connections O Brazed joint #1 is acceptable O Suction, low pressure liquid and low pressure vapour lines are se 		
B4	Module B - High Pressure Liquid Line	<ul style="list-style-type: none"> O All bends of appropriate radius with no kinks O All pipe installed in vertical and horizontal planes and the pipe we O Installed pipework does not rub on any components when operat O Liquid line is securely fastened using approved method O Nitrogen used to make all brazed connections O Brazed joint #2 is acceptable 		
B5	Module B - High Pressure Discharge Line	<ul style="list-style-type: none"> O All bends of appropriate radius with no kinks 		

B6	Module B - Low Pressure Vessel and Heat Exch	<input type="radio"/> All pipe installed in vertical and horizontal planes and the pipe w <input type="radio"/> Installed pipework does not rub on any components when operat <input type="radio"/> High pressure line is securely fastened using approved method <input type="radio"/> Nitrogen used to make all brazed connections <input type="radio"/> Brazed joint #3 is acceptable <input type="radio"/> Ball valve installed as specified		
B7	Module B - Pressure Test	<input type="radio"/> Low Pressure vessel is piped as per diagram <input type="radio"/> Brazed Plate Heat Exchanger is piped as per diagram <input type="radio"/> Brazed joint #4 or refrigerant side of heat exchanger is acceptabl <input type="radio"/> Glycol pipework installed as per diagram <input type="radio"/> All glycol pipework lines are insulated <input type="radio"/> Glycol pipework has no kinks on copper and plastic tubing <input type="radio"/> All pipe installed in vertical and horizontal planes <input type="radio"/> Pipework does not rub on any components when operating (fan b <input type="radio"/> Glycol lines are securely fastened using approved method <input type="radio"/> Brazed joint #5 on glycol side heat exchanger is acceptable		
B8	Module B - Evacuation	<input type="radio"/> Starting pressure of all attempts meet required standards <input type="radio"/> The appropriate valves were opened to ensure pressure testing c <input type="radio"/> Gauges were correctly fitted to the system <input type="radio"/> Nitrogen was safely added to the system to the desired test press <input type="radio"/> System was leak tested while under pressure <input type="radio"/> No leaks were detected on FIRST pressure test attempt <input type="radio"/> System held pressure for complete standing time after any leaks <input type="radio"/> Nitrogen was safely released from system at completion of press <input type="radio"/> Vacuum level (value) of all attempts meet required standards <input type="radio"/> The appropriate valves were opened to ensure evacuation of the <input type="radio"/> Vacuum gauge installed so it can be isolated from the vacuum pu <input type="radio"/> The vacuum held when isolated from the vacuum pump for 10 m <input type="radio"/> The vacuum held when isolated from the vacuum pump for 10 m		
Sub Criteria ID	Sub Criteria Name or Description	Aspect Type O = Obj S = Sub J = Judg	Aspect - Description	Judg Score

C1	Module B - Connect the Electrical Circuit	<ul style="list-style-type: none">O All wiring installed as per supplied wiring diagramO Supply voltage is wired correctly on supplied plugO 220V supply wired to correct terminals in switchboard, and correctO Condensing unit wired to correct terminals in switchboard and unO Low level switch wired to correct terminals in switchboard and seO High level switch wired to correct terminals in switchboard and seO Pressure control wired to correct terminals in switchboard and coO Glycol pump wired to correct terminals in switchboard and correcO All cables saddled (fixed), and secured separate to pipingO Installed cables not be crushed by piping or other componentsO Installed cables and wires installed as per test project for adequaO All cables and conduit is installed within the boundaries of the sup		
C2	Module B - Connect the Electronic Controls	<ul style="list-style-type: none">O Temperature probe is wired to the correct terminals in switchboaO Temperature probe is installed in conduit correctlyO Conduit is vertically and horizontally leveled and securely fastene		
C3	Module B - Electrical Testing	<ul style="list-style-type: none">O Installation tested for earth continuity to power supplyO Installation tested for earth continuity to condensing unit prior to eO Installation tested for earth continuity to AKV valveO Installation tested for earth leakage prior to energisingO Installation tested for shorts between active and neutral prior to eO No wiring faults found on circuit testingO Circuit energised safely the first time without blowing fuses/circuitO Circuit operated safely and correctly the first time without wiring rO Circuit operated safely and correctly after any necessary modifica		
Sub Criteria ID	Sub Criteria Name or Description	Aspect Type O = Obj S = Sub J = Judg	Aspect - Description	Judg Score
D1	Module B - Charge with Refrigerant Primary Circ	<ul style="list-style-type: none">O The correct valves were opened prior to operationO Liquid refrigerant was added to the liquid line only (not suction)O The correct refrigerant charge weighed into the system and recorO Amount of refrigerant added is within acceptable guidelines		

D2	Module B - Charge with Refrigerant Secondary C	<input type="radio"/>	Electronic leak check was made during charging of refrigerant
		<input type="radio"/>	The gauges were removed from the system with no avoidable loss
D3	Module B - Commissioning Report	<input type="radio"/>	Water added to the system was measured to ensure 60% water
		<input type="radio"/>	Glycol pump circulated prior to any refrigeration being energised
		<input type="radio"/>	Commissioning report - ambient temperature recorded correctly
		<input type="radio"/>	Commissioning report - refrigerant type recorded correctly
		<input type="radio"/>	Commissioning report - refrigerant charge recorded correctly
		<input type="radio"/>	Commissioning report - suction pressure recorded correctly
		<input type="radio"/>	Commissioning report - discharge pressure recorded correctly
		<input type="radio"/>	Commissioning report - condenser subcooling recorded correctly
		<input type="radio"/>	Commissioning report - total system superheat recorded correctly
		<input type="radio"/>	Commissioning report - LP control cut in and cut-out are set and
		<input type="radio"/>	Commissioning report - HP control cut out is set and recorded co
		<input type="radio"/>	Commissioning report - Capacity regulator set and recorded corr
		<input type="radio"/>	Commissioning report - glycol supply and return temp to and from
		<input type="radio"/>	Commissioning report - condensing unit operating current measu
		<input type="radio"/>	Commissioning report - glycol pump operating current measured
D4	Module B - Commissioning - Complete the Insta	<input type="radio"/>	Project completed requiring no additional materials
		<input type="radio"/>	Covers installed securely on all equipment
		<input type="radio"/>	Correct refrigerant type was recorded
		<input type="radio"/>	No burn marks and no damage on any equipment from installatio
		<input type="radio"/>	System left operational at completion of module
		<input type="radio"/>	After minimum 12hrs run time there is NO water present above th
		<input type="radio"/>	The control was correctly programed as per test project specifica
D5	Module C - Commissioning Report	<input type="radio"/>	Commissioning report - ambient temperature measured and reco
		<input type="radio"/>	Commissioning report - return air temperature dry bulb / wet bulb
		<input type="radio"/>	Commissioning report - supply air temperature dry bulb / wet bul
		<input type="radio"/>	Commissioning report - air velocity measured and recorded corre
		<input type="radio"/>	Commissioning report - air volume measured and recorded corre
		<input type="radio"/>	Commissioning report - Indoor fan speed and mode of operation
		<input type="radio"/>	Commissioning report - refrigerant type and refrigerant charge re
		<input type="radio"/>	Commissioning report - suction pressure measured and recorded
		<input type="radio"/>	Commissioning report - total system superheat measured and re
		<input type="radio"/>	Commissioning report - compressor current draw measured and
		<input type="radio"/>	Commissioning report - Indoor fan current draw measured and re

D6	Module C - Commissioning - Complete the Insta	<div><div></div><div></div><div></div><div></div><div></div><div></div></div>	Supply and return air conditions were joined to indicate cooling p Project completed requiring no additional materials Covers installed securely on all equipment No burn marks on any equipment from installation Installation not damaged in any way System left in correct operation	
Sub Criteria ID	Sub Criteria Name or Description	Aspect Type O = Obj S = Sub J = Judg	Aspect - Description	Judg Score
E1	Module C - Electrical Fault Finding	<div><div></div><div></div><div></div><div></div><div></div></div>	The unit was tested for short circuit, insulation resistance and ear The fault was correctly identified, repaired and recorded in under The fault was correctly identified, repaired and recorded in under The fault was correctly identified, repaired and recorded in under The fault was correctly identified, repaired and recorded in over 9	
Sub Criteria ID	Sub Criteria Name or Description	Aspect Type O = Obj S = Sub J = Judg	Aspect - Description	Judg Score
F1	Module C - Refrigeration Fault Finding	<div><div></div><div></div><div></div><div></div><div></div></div>	The fault was correctly identified, recorded and reclaim started in The fault was correctly identified, recorded and reclaim started in The fault was correctly identified, recorded and reclaim started in The fault was correctly identified, recorded and reclaim started in The fault was correctly identified, recorded and reclaim started in	

Sub Criteria ID	Sub Criteria Name or Description	Aspect Type O = Obj S = Sub J = Judg	Aspect - Description	Judg Score
G1	Module C - Reclaim Refrigerant	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>	<div><div>Power supply to air conditioner was isolated before refrigerant re</div><div>Service manifold gauge lines were fitted to the system in the corr</div><div>Moisture contamination was prevented without loss of refrigerant</div><div>The correct refrigerant cylinder was selected for the recovery of r</div><div>Refrigerant cylinder weighed and recorded before recovery starte</div><div>Refrigerant recovery lines set up was correct first time</div><div>The full refrigerant charge was removed from the system using re</div><div>Electronic leak check was made during recovery of refrigerant</div><div>System pressures were at atmospheric pressure or below after re</div><div>All service caps replaced on the recovery unit and recovery cylind</div><div>The quantity of refrigerant recovered from the system was record</div></div>	
G2	Module C - Evacuation	<div><div></div><div></div></div>	<div><div>First vacuum attempt meets required standards</div><div>The vacuum held when isolated from the vacuum pump for 10 m</div></div>	
G3	Module C - Charge with Refrigerant	<div><div></div><div></div><div></div></div>	<div><div>The correct refrigerant charge weighed into the system and recor</div><div>Amount of refrigerant added is within acceptable guidelines</div><div>The gauges were removed from the system with minimal loss of</div></div>	

Sub Criteria ID	Sub Criteria Name or Description	Aspect Type O = Obj S = Sub J = Judg	Aspect - Description	Judg Score
H1	Module A - Work Practices and Safety	<div><div></div><div></div><div></div><div></div></div>	<div><div>Protective gloves were worn at all times when exposed to heat so</div><div>Protective eye wear was worn at all times while brazing</div><div>The competitor always used the correct tool and safe work practi</div><div>The competitors brazing torches and regulators are left at atmos</div></div>	
H2	Module B - Work Practices and Safety	<div><div></div><div></div></div>	<div><div>Protective gloves were worn at all times when exposed to heat so</div><div>Protective eye wear was worn at all times while brazing, drilling, h</div></div>	

H3	Module C - Work Practices and Safety	<input type="radio"/> The competitor always used the correct tool and safe work practice <input type="radio"/> The competitors brazing torches and regulators are left at atmospheric pressure <input type="radio"/> Protective gloves were worn at all times when exposed to heat sources <input type="radio"/> Protective eye wear was worn at all times while brazing, drilling, heating <input type="radio"/> The competitor always used the correct tool and safe work practice <input type="radio"/> The competitors equipment was in a safe condition on completion
----	--------------------------------------	---

Extra Aspect Description (Obj or Subj) OR Judgement Score Description (Judg only)	Requirement or Nominal Size (Obj Only)	WSSS Section	Max Mark
Yes	Refer drawing R00	2	0.50
YES	+/- 2 mm	4	0.50
Yes	533mm +/- 2mm	4	1.00
Yes	420mm +/- 2mm	4	1.00
Yes	300mm +/- 2mm	4	1.00
Yes	Pressure tested to	4	2.00
Yes		4	1.00
Yes		4	0.50
Yes	2.5% solder used,	4	1.00
Yes	2.5% solder used,	4	1.00
Yes	2.5% solder used,	4	1.00
Yes	2.5% solder used,	4	1.00
Yes	2.5% solder used,	4	1.00

Criterion
A

Total
Mark

12.50

Extra Aspect Description (Obj or Subj) OR Judgement Score Description (Judg only)	Requirement or Nominal Size (Obj Only)	WSSS Section	Max Mark
Yes	Refer drawing R00	2	0.40
Yes	Refer drawing R00	2	0.40
Yes	2 mounting points	4	0.30
YES	2 mounting points	3	0.30
Yes	Four mounting poi	3	0.30
Yes	Refer drawing R00	3	0.20
Yes	Refer drawing R00	3	0.20
Yes	Back plates and co	3	0.20
Yes	Refer drawing R00	3	0.50
Yes	Refer drawing R00	3	0.40
Yes	Refer drawing R00	1	0.30
Yes	2 mounting points	4	0.20
Yes	Refer to standard s	4	0.20
Yes	Refer to standard s	4	0.10
Yes	Refer to standard s	4	0.30
Yes		1	0.20
Yes	Refer to standard s	4	0.30
Yes	Refer to standard s	4	0.20
Yes	Refer to standard s	4	0.50
Yes		3	0.20
Yes	Refer to standard s	4	0.10
Yes	Refer to standard s	4	0.30
Yes		1	0.20
Yes	Refer to standard s	4	0.30
Yes	Refer to standard s	4	0.20
Yes	Refer to standard s	4	0.50
Yes	Refer to standard s	4	0.10

Criterion B Total Mark 20.00

Yes	Refer to standard s	4	0.20	
Yes		1	0.20	
Yes	Refer to standard s	4	0.30	
Yes	Refer to standard s	4	0.20	
Yes	Refer to standard s	4	0.50	
Yes	Refer drawing R00	4	0.20	
Yes	Refer drawing R00	2	0.50	
Yes	Refer drawing R00	2	0.50	
Yes	Refer to standard s	4	0.50	
Yes	Refer drawing R00	2	0.40	
Yes	Refer to standard s	3	0.20	
Yes	Refer to standard s	4	0.10	
Yes	Refer to standard s	4	0.20	
Yes		1	0.20	
Yes	Refer to standard s	4	0.10	
Yes	Refer to standard s	4	0.50	
Yes	Refer standards se	3	0.50	
Yes	All isolation valves	1	0.40	
Yes		4	0.20	
Yes	Refer test project i	4	0.40	
Yes	Soapy water or sup	4	0.20	
Yes	test project	4	2.00	
Yes	Refer standards se	4	0.50	
Yes	Refer standards se	4	0.20	
Yes	Refer standards se	3	0.50	
Yes		1	0.20	
Yes		4	0.20	
Yes	Refer standards se	4	2.00	
Yes	Refer standards se	4	0.50	
Extra Aspect Description (Obj or Subj) OR Judgement Score Description (Judg only)		Requirement or Nominal Size (Obj Only)	WSSS Section	Max Mark

Criterion C Total Mark 15.00

Yes	Refer R007, R008,	2	1.50	
Yes	Refer R007, R008,	4	0.50	
Yes	Refer R007, R008,	4	0.50	
Yes	Refer R007, R008,	4	0.50	
Yes	Refer R007, R008,	4	0.50	
Yes	Refer R007, R008,	4	0.50	
Yes	Refer R007, R008,	4	0.50	
Yes	Refer R007, R008,	4	0.50	
Yes	Every 400mm mm	4	0.40	
Yes		4	0.40	
Yes	conduit or double i	3	0.40	
Yes	front or rear of crac	3	0.20	
Yes	Refer R007, R008,	4	0.50	
Yes		3	0.40	
Yes	Every 400mm max	4	0.40	
Yes	Refer standards se	5	0.30	
Yes	Refer standards se	5	0.30	
Yes	Refer standards se	5	0.30	
Yes	Refer standards se	5	1.00	
Yes	Refer standards se	5	1.00	
Yes		3	1.00	
Yes		3	1.50	
Yes		3	1.50	
Yes		3	0.40	
Extra Aspect Description (Obj or Subj) OR Judgement Score Description (Judg only)		Requirement or Nominal Size (Obj Only)	WSSS Section	Max Mark
Yes	All isolation valves	3		0.20
Yes		3		0.50
Yes	R134a vapour or li	3		0.50
Yes	Agree on acceptab	3		0.50

Criterion D Total Mark 17.50

Yes	Refer standards se	3	0.50
Yes	Refer standards se	5	0.20
Yes	Test project	3	1.00
Yes		5	0.50
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.60
Yes	Refer test project	5	0.60
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.60
Yes	Refer test project	5	0.30
Yes	Refer test project	5	0.30
Yes	Refer to test projec	1	0.20
Yes	Refer to test projec	1	0.20
Yes	Refer to test projec	1	0.20
Yes	Refer to test projec	1	0.70
Yes	Refer to test projec	1	0.50
Yes	Refer to test projec	2	1.00
Yes	Refer to test projec	5	0.50
Yes		5	0.20
Yes		5	1.00
Yes		5	1.00
Yes		5	0.20
Yes		5	0.20
Yes		5	0.40
Yes		5	0.40
Yes		5	0.20
Yes		5	0.20
Yes		5	0.20
Yes		5	0.20

Yes		3	0.20
Yes		1	0.10
Yes		1	0.20
Yes		1	0.20
Yes		1	0.20
Yes		1	0.40
Extra Aspect Description (Obj or Subj) OR Judgement Score Description (Judg only)	Requirement or Nominal Size (Obj Only)	WSSS Section	Max Mark
Yes		6	3.00
Yes		6	3.00
Yes		6	2.50
Yes		6	1.00
Yes		6	0.50
Extra Aspect Description (Obj or Subj) OR Judgement Score Description (Judg only)	Requirement or Nominal Size (Obj Only)	WSSS Section	Max Mark
Yes		6	3.50
Yes		6	2.50
Yes		6	2.00
Yes		6	1.50
Yes		6	0.50

Criterion E Total Mark 10.00

Criterion F Total Mark 10.00

Extra Aspect Description (Obj or Subj) OR Judgement Score Description (Judg only)	Requirement or Nominal Size (Obj Only)	WSSS Section	Max Mark
Yes	Refer to standards	5	0.50
Yes		5	0.40
Yes		5	0.50
Yes		5	0.20
Yes		5	0.50
Yes		5	1.00
Yes		5	1.00
Yes		5	0.20
Yes		5	0.50
Yes		5	0.40
Yes		5	0.40
Yes		5	0.40
Yes	Refer to standards	3	1.00
Yes	Refer to standards	4	1.00
Yes	Refer manufacture Refer to standards	3	1.00
Yes		5	1.00
Yes		5	0.40

Criterion G Total Mark 10.00

Extra Aspect Description (Obj or Subj) OR Judgement Score Description (Judg only)	Requirement or Nominal Size (Obj Only)	WSSS Section	Max Mark
Yes		1	0.25
Yes		1	0.25
Yes		1	0.25
Yes		1	0.25
Yes		1	0.50
Yes		1	0.50

Criterion H Total Mark 5.00

Yes		1	0.50
Yes		1	0.50
Yes		1	0.50
Yes		1	0.50
Yes		1	0.50
Yes		1	0.50

Competition	Total Mark	100.00
-------------	------------	--------